

**SF.809
MOBILE TOWER INSPECTION REPORT**

Site:

Scaffold ID or position:.....



Thornliebank Ind Estate, Glasgow G46 8JW
Tel: 0141 638 7916 Fax: 0141 638 8111
e-mail: star@star-ref.co.uk

Use this checklist to identify any potential hazards with:

- A tower after it has been erected
- A tower after it has been modified
- A tower that has been erected for 7 days

A competent person able to identify any faults with a tower, which may make it unsafe to use, must complete the following checklist.

This report should be completed using guidance from the tower supplier to ensure it is erected and used correctly. If the inspection identifies any faults with the tower it should not be used until they've been rectified.

Tower inspection report		
	Y	N
The manufacturer's erection instructions and guidance are available for use and have been complied with		
The tower is erected and adjusted so that it is level, the brakes are locked and the outriggers are locked into position. The frame and adjustable legs are on a firm base, at ground level.		
All braces are in place and secured as per manufacturer's/supplier's instructions		
The tower hasn't been modified, including adding hoists or netting		
The base to height ratio is within manufacturer's/supplier's instructions		
The trap hatch is correctly installed and is operational		
Toe boards and guardrails are fitted		
Contact with plant and machinery is prevented using fencing and warning signs		
The tower is not under or near to overhead power lines		
There are no signs of damage to: braces, span frame, castors, brakes, adjustable leg or the fixed platform.		
Corrective actions:		

This report has been completed to the best of my knowledge and I confirm the tower is fit for use.

Corrective actions completed by: Date: .../.../.... Time:.....

Name:Signed: Date: .../.../.... Time:.....